


PHENIX Status

- **East Carriage rolled in and re-connected**
- **MuTrigger RPCs detector check-out complete**
 - Remaining tasks DAQ/Trigger integration
 - Commissioning with cosmics starts next week
- **VTX/FVTX completely installed**
 - Cable/fiber connections will continue next 2-3 days
 - FVTX readout chain into the counting house has been successfully tested
- **Shield Wall assembly started**
- **Safety system check out starts today**



Short Term Schedule

- **Rack/Safety system check out (Pink sheeting) Jan 3,4**
- **Integrated safety check-out w/ C-AD (Blue sheeting) Jan 5-9**
- **Shield wall assembly complete Jan 5**
- **FVTX/VTX cabling complete Jan 5**
- **Magnet safety check complete Jan 9**
- **PHENIX Watch shifts start Jan 10**
- **Flammable gas flow begins Jan 10**
- **Cosmic ray commissioning begins Jan 11**
- **Shield Wall in, cryo start Jan 17**

Run-12 Running Sequence

Under the assumption of 21 cryo weeks and C-AD ramp-up/change over guidance

15 weeks of physics running in the order:

- **4 weeks of p+p 200 GeV transversely polarized**
- **5 weeks of p+p 500 GeV longitudinally polarized**
- **5 weeks of Cu+Au 200 GeV (8 nb⁻¹ delivered, 2 nb⁻¹ recorded)**
- **1 week of U+U 193 GeV (120 μ b⁻¹ delivered, 30 μ b⁻¹ recorded)**

2011 PAC Guidance in priority order for 26 cryo weeks:

- 1st) 5 weeks of 200 GeV p+p**
- 2nd) 7 weeks of 500 GeV p+p**
- 3rd) 5 weeks of Cu+Au 200 GeV**
- 3rd) 3 weeks of U+U 193 GeV**