

**WBS 1.10 Installation
(& Commissioning)**

Lou Snyderstrup

July 25-27, 2005


WBS 1.10 Installation

The scope of the installation effort for the individual subsystems is contained in the following WBS sections:

- 1.10.1 Structural Components
- 1.10.2 Control Systems
- 1.10.3 Diagnostics
- 1.10.4 Magnet Systems
- 1.10.5 Power Supply Systems
- 1.10.6 RF Power Supplies
- 1.10.7 Vacuum Systems
- 1.10.8 Cooling Systems

WBS 1.10 Installation

EBIS Site
Bldg 930





WBS 1.10 Installation

- The Installation effort is based upon the following pre-existing conditions:
 - Power available from installed distribution panels and disconnect switches.
 - For power and electronic systems (e.g., controls, diagnostics, power supplies, and vacuum):
 - Electronic racks are in place (WBS 1.9).
 - Power cable to the electronic racks (WBS 1.9).
 - Cable tray is installed (WBS 1.9).
 - Electron Beam Ion Source pre-assembled and partially tested in building 930 HV Testing Area prior to installation.
 - LEBT pre-assembled prior installation effort, then partially disassembled, moved, reassembled and aligned at the facility site.


WBS 1.10 Installation

Pre-assembled EBIS
on HV Platform to be
transported to site.
Some disassembly
may be req'd.

HV Platform
(Conceptual) for
Test Stand



WBS 1.10 Installation



Partial disassemble, transport, re-assemble, align

- **Scope of Work for WBS 1.10.1 Structural Components**
 - Pre-survey of facility site and major components.
 - Installation of anchor bolts for major components and stands and base grouting.
 - Transport of EBIS to the facility site from pre-assembly area.
 - Transport of LEBT components and external ion sources to facility site from pre-assembly area.
 - Linac and RFQ installation.
 - MEBT installation, including stand, quadrupoles (4), buncher, and diagnostic devices.
 - HEBT installation, including stands, debunchers (2), diagnostic devices, and survey and alignment of beam line.
 - HV enclosure.

WBS 1.10 Installation

- **Scope of Work for WBS 1.10.2, Control Systems:**
 - Install controls for Timing & Infrastructure, EBIS, and Accelerator & Beam Transport, including:
 - Chassis/cables
 - Integrate/test software
 - Integrate/test hardware
- **Scope of Work for WBS 1.10.3, Diagnostics:**
 - Install Faraday cups, beam profile monitors, and current transformers, including:
 - Chassis/cables
 - Integrate/test electronics
 - Integrate/test control interface

WBS 1.10 Installation

- **Scope of Work for WBS 1.10.4, Magnets:**
 - Installation of HEBT dipoles (2) and quadrupoles (8), including rigging/transport of magnets into HEBT line, anchor bolts, and grouting.
 - **Scope of Work for WBS 1.10.5, Power Supplies:**
 - Install PS's and ICT's for all magnets, diagnostic and electrostatic devices, including:
 - Receipt inspection.
 - Cabling/lugs
 - Testing and As-built documentation
 - Power cables from distribution panels or main disconnects to power supplies/power supply racks
 - Material Cost for Cables
-

WBS 1.10 Installation

- **Scope of Work for WBS 1.10.6, RF Power Supplies:**
 - Installation of RFQ and Linac power supplies at EBIS site.
 - Fabrication of circulator support structure.
- **Scope of Work for WBS 1.10.7, Vacuum Systems:**
 - Install beam pipe sections, vacuum chambers, and beam line support stands.
 - Install vacuum valves and pumps.
 - Install power, instrumentation, and control cables.
 - Install instrumentation and control system.
 - Perform test and checkout of instrument system and vacuum components.
 - Bake out beam line, chambers, and beam components.

WBS 1.10 Installation

- **Scope of Work for WBS 1.10.8, Cooling Systems:**
 - Assembly labor for closed loop cooling water systems:
 - Sys 1: EBIS Electron collector and Linac quadrupoles.
 - Sys 2: EBIS HV platform components, RFQ and Linac power supplies, and RFQ and Linac circulators.
 - Sys 3: RFQ and Linac.
 - Labor and materials to extend the existing Booster cooling water system to HEBT dipoles.
 - Labor and materials to increase piping size and extend the existing Linac chilled water system.
 - Labor and materials to disconnect and reconnect water cooling lines to existing equipment that must be relocated.
 - PLC instrumentation and control system assembly, installation, test and checkout, including cables installation.

WBS 1.10 Installation

- Major procurements ('05\$):
 - Most of the procurements will be made in WBS's 1.1 through 1.9, with the following exceptions:
 - WBS 1.10.1: High Voltage Enclosure - \$13,000
 - WBS 1.10.3: Electrical Racks/PS's - \$16,300
 - WBS 1.10.5: Cable - \$88,490
 - WBS 1.10.8: Piping Materials - \$14,000

Schedule

- Installation begins in Q1, FY'08, and is done in stages over ~15 months.
- Procurements will be scheduled so the installation work in the Booster tunnel is done during the FY'08 summer shutdown period.

WBS 1.10 Installation

- Estimated Cost

WBS	Description	Direct FY'05K\$			
		Mat'l	Labor	Contingency	Total
1.10	Installation	145	940	\$230 (21%)	1315

- Labor hours/equivalents

Resource Category	estimated hours
Scientist	125
Engineer	1,975
Designer	875
Management	75
Technician Supervision	275
Technician	7,450
Building Trades	4,200
Total	14,975
Full Time Equivalents	8.5

Commissioning

- Present estimate for effort is ~1.5 FTEs
- Cost ~ 300 k\$ (burdened, AY\$)
- Commissioning is presently included within the various WBS elements, but will be pulled out explicitly for CD2.