

Tasks remained to be done during 2003 shutdown

1. Permit Bypass Chassis modification (for filtering QLO noise pulse less than 1.6 ms)
 - a. Modify, test and install 8 Permit Bypass Chassis.
Status: All 8 units are modified.
 - b. Modify firmware.
Status: Firmware modification is in progress.
2. For Permit Module fault detection
 - a. Six Service buildings (2B, 4B, 6B, 8B, 10A and 12A), pull four new RG58 cables in each service buildings from the Control room Permit Module to Timing Resolver.
 - b. Two Service buildings (8B and 10A), pull two new RG58 cables from DX Heater in each service buildings from the Interface Chassis to the Timing Resolver.
Status: Not scheduled yet.
3. For Sextupole Crowbar status monitoring
 - a. Order parts for the PCB.
 - b. Build six PCBs and mount them on 1-U panels.
 - c. Install these six panels to B alcoves.
Status: Not scheduled yet.
 - d. Modify Timing Resolver firmware
Status: Firmware modification is in progress.
4. Quench Switch Opening time detection (to be done on all four Quench Switches)
 - a. Add one Alpha 9888C cable from the quench switch to the newly mounted TB inside the rack.
 - b. Add one Alpha 9888C cable from the HV monitoring chassis to the newly mounted TB inside the rack.
Status: Mitch started the task, but was taken out to pull temp sensor cables.
 - c. Modify petpage and high level software.
Status: In process of talking to Joe Piacentino and Tom Clifford.
5. Lead Temperature Sensing
 - a. Build 1-Wire network terminating boards (total 24).
Status: Rich, Mitch and Joe are started pulling cables.
 - b. Mount temp sensors to lead trees (total 1086 sensors) and to 1-Wire networks.
Status: No one is assigned to build terminating boards.
 - c. All new software will be developed by the Control group.
Status: Heather Hartmann had started the task.

6. Voltage Monitor

- a. Build prototype boards (total 5).

Status: Prototype boards had received and parts are in order. No manpower is assigned to build prototype boards.

- b. Order 24 48-VAC 2-Amp transformers.

- c. Contract outside source to build about 1000 units.

Status: Will start after the prototype board is qualified.

- d. Mount Voltage Monitors to trees and to 1-Wire networks.

Status: Will start after the production board are built and received.

- e. All new software will be developed by the Control group.

Status: No one is assigned to this task yet.