

# New MCR Operations integration

Fulvia Pilat, CAD

RHIC Retreat, June 15 2007



# Summary

## MCR Upgrade

- Motivation (recall)
- Project scope and status
- Phase 1 ad 2

## Operations integration

- Motivation (recall)
- Benefits
- Implementation
- Preparation (Shutdown 09, Run-10, □Shutdown 10, Run-11)

# MCR Upgrade: benefits

- Create **space** for **operations integration**
- Increase space for **existing operations** (Injectors, NSRL for NASA, RHIC program, BLIP operations)
- Prepare for **planned RHIC upgrades** (EBIS, ERL, RHIC-II, MeRHIC... )
- Creating a **better working environment** for personnel on shift, **ergonomics** and **safety**( help in staff recruitment and retention)
- Make MCR a **showcase** for the Laboratory (funding agencies, visitors, community)
- Free **office space** by creating a place for the operations and maintenance groups

# Overview



# 1<sup>st</sup> floor



# 2<sup>nd</sup> floor



# Project scope and status - 1

## REMOVALS

Stripping high-bay, including (unplanned) asbestos remediation

## ARCHITECTURAL

38x94 non-combustible (1h FR) building

Outside stairs, windows, sides, stairs-cover

2<sup>nd</sup> floor corridor

Computer floor

Drop ceiling

Kitchen

## ELECTRICAL

Fire alarm

Power

Communications (telephones, network, PA)

## MECHANICAL

Air Conditioning (*critical path for October 2009 occupancy 1<sup>st</sup> floor*)

Plumbing

Fire protection

**STAGED: 1<sup>st</sup> floor** (2009), **2<sup>nd</sup> floor** (2010) (except when not cost-effective)


# Project scope - 2

- **Controls** (Controls – MCR integration meetings)
- **Access Controls** (plan - critical path - shutdown 2010)
- **Computing**
- **Networking**
- **Consoles** (9-10 month - soon on critical path for 2010)
- **Office furniture**

## Integration

- **Cryo controls**
- **MMPS controls**
- **CAS controls**

# Building construction in High Bay



March 30-2009 File# 0021 Ripp Bowman Photo

# Siding work



March 30-2009 File# 0014 Ripp Bowman Photo

# Siding outside



# First floor offices




# Second floor - MCR



# C-AD Operations Integration

Collider-Accelerator Department Conduct of Operations Organization

Operation  
Procedure 2.1



# Operations integration - CAD

- Consolidation shift operations (MCR, MMPS, Cryogenics, CAS)

	Present	Interim	After integration
MCR	3	3	3
MMPS	1	1	0 ?
Cryo	2	1	1
CAS	2	2	2

- Move shift personnel to MCR for **routine operations**:  
Improve efficiency and communications  
Reduce overall personnel on shift
- Cryogenics** and **MMPS control rooms** will remain in place for **specialized operations** (cool-down, warm-up, Siemens start-up, specialized trouble-shooting, etc.)

# Operations – other facilities

Compared operations of similar accelerator complexes:

- CERN (PS, SpS, LEP, LHC)
- DESY
- JLAB
- SLAC
- Fermilab (Tevatron + injectors)

## COMMON TRENDS:

- Integration, consolidations of operations
- **Central Control Room** (digital only)
- State of the art displays and design

# Integration preparation

**Cryo** and **CAS** have identified what they need in the new MCR.

CRYO knows how they want their space to be configured.

CAS: PLC connection for their EAGAL II device.  
support of the substation crash panel  
support the crane control panel.

We need to work out **an integration plan** with Cryo, CAS and Siemens.

Phased: Shutdown 09 – Run10 – Shutdown10 – Run11

Effectiveness of the integration could be aided by integrating “services”  
**software displays** (see CERN):

- ground faults
- water systems alarms
- water systems controls etc.

(Discussion along these lines has started in MCR-Controls integration meetings)