

Vacuum Systems

RHIC RETREAT

Michael Mapes

July 15-17, 2009

Outline

- Vacuum failures/problems
- System Improvements
 - Upgrades
 - Shutdown Bakeout Schedule
 - Shutdown Goals, Upgrades, Repairs
- Future Upgrades

Vacuum Trouble Reports

ONLY 1 TROUBLE REPORT FOR THE RUN

- **TURBO ISOLATION VALVE CLOSED FROM GAUGE CONTROLLER FAILURE**
 - 1.5 Hrs, April 4

OTHER VACUUM FAILURES/EVENTS

- **BOOSTER ION GAUGE CONTROLLER LTB-035 FAILED**
 - Gauge controllers nearing end of life - Not supported by Vendor
 - Spares controllers/parts available when tandem is replaced by EBIS
 - Difficult to upgrade since gauge heads would need to be replaced requires baking entire ring
- **YELLOW RHIC POLARIMETER NEG ISOLATION VALVE WOULD NOT OPEN AFTER MAINT.**
 - Air flow damping adjusted
- **ATR YSV1 VALVE WOULD NOT REOPEN AFTER POWER DIP**
 - PLC program modified to allow open command when valves are in mid position

Failures this year were random and have not been repetitive and or ongoing

Instrumentation upgrades we have done the last few years contributed to increased reliability with NO downtime

SYSTEM IMPROVEMENTS/CONCERNS


- MORE AND MORE BEAM COMPONENTS ARE BEING ADDED TO WARM BORES
- NEG PIPES ARE BEING REMOVED TO MAKE ROOM FOR BEAM COMPONENTS
- **RESULT** - INCREASED GAS LOAD FROM BEAM COMPONENTS WITH LESS PUMPING
- COULD LEAD TO HIGHER WARM BORE PRESSURES

MITIGATION FOR REMOVING NEG PIPES

- ADD PUMPING PORTS ON NEW CHAMBERS FOR NEG CARTRIDGES
- DESIGN CHAMBERS AND BEAM COMPONENTS FOR 200° C BAKEOUT TEMP
- CAREFUL MATERIAL SELECTION (USE CERAMICS, METALS BUT NO ORGANICS)
- MATERIALS SUCH AS PEEK, G-10, KAPTON, EPOXY, IMPREGNATED CIRCUIT BOARDS ARE NOT ACCEPTABLE AND HAVE OUTGASSING RATES SEVERAL HUNDRED TIMES HIGHER (10^{-8} TORR-L/SEC-CM²) THAN METALS AND CERAMICS

RHIC RF BAKEOUT


- Major upgrade since RF region was never baked before
- Bake Common and Storage Cavity sections @ 150° C
- Bakeout Temp limited by aluminum diamond seals
- Hot water Heating Unit used instead of conventional heating jackets saving ~\$100K
- HW Unit delivered a ramp rate of 100 C/hr. Limit in ring to 50 C/hr
- HW heating unit use hot water at a supply temp of 150° C @ 90 PSIG to keep water from boiling
- Cavity baked with HOM, tuner and window installed using metal diamond seals.



RHIC RF BAKEOUT

SUMMARY

- Hot water unit reached design temp and ramp rate
- Aluminum diamond seals remained leak tight at 150 C
- Will allow full exploitation of ion pump TSP pumping as well as NEG pipe pumping when combined with conventional bakeout of entire region
- Expect significant improvement in pressure (1-2 decades)
- Installing Cryopumps in Storage cavity sections for faster pumpdown after bleedup for repairs



Plot of pressure baked and un-baked

- Ultimate pressure is limited by the pump conductance and base pressure

Shutdown Bakeout Schedule

WHAT'S IT TAKE TO DO A BAKEOUT?

AFTER NEW COMPONENTS ARE INSTALLED (2 WEEKS FOR INSTALLATION)

- 3-4 TECHS
- 2 WEEKS OF BLANKET AND TC INSTALLATION PLUS WIRING FOR SECTION NEVER BAKED (RF)
- 1 WEEK OF BAKEOUT WIRING FOR AREAS THAT HAVE BEEN BAKED BUT HAVE NEW COMPONENTS
- 1 WEEK TO SETUP PUMPS, BAKEOUT CART, BAKE FOR 3 DAYS AND REMOVE EQUIPMENT

18 BAKEOUTS FOR THIS SHUTDOWN

- RHIC RF Y&B Storage Cavities and Common Cavity
- RHIC 12:00 area (from accidental venting of the Gas Jet)
- RHIC Y&B Polarimeters
 - Small pressure improvement with last years upgrade
 - Still needs to be made bakeable to get to 11 range
- RHIC IPM's YO1, BI1, BO2 and YI2
 - (Upgraded to bake at 200° C with new ceramic boards)
- RHIC Stoichastic Cooling upgrades and rearranging
 - YI2 Pick Up, BO3 pick up, YI11 Long. Kicker, BI12 Transverse Kicker
- RHIC GAS JET
- EBIS BUNCHER INSTALLATION IN BOOSTER RING

SYSTEM UPGRADES/REPAIRS

- AGS ION PUMPS

SHOWING THEIR AGE ~ 20 YEARS OLD

INSTALLING REBUILT PUMPS IN SECTORS K, J AND E

- AGS TURBO UPGRADE

EXISTING PUMPS INSTALLED IN 1983 - PUMPS ARE OBSOLETE

INSTALLING 3 DIFFERENT PUMPS THIS SHUTDOWN FOR EVALUATION

WILL INSTALL NEW PUMPS NEXT SHUTDOWN

- BOOSTER ION PUMP POWER SUPPLY UPGRADE (shutdown 08)

REPLACED 'HOMEMADE' IPPS WITH OFF THE SHELF SUPPLIES

FINISHED LAST SHUTDOWN- NO FAILURES TO DATE ON THIS RUN

- REMOTE CONTROL AND MONITORING OF BAKEOUTS IN TUNNEL

NEEDS SOME FEATURES SUCH AS REMOTE RESET

- MAKE SPARE STRAIGHT SECTIONS FOR AGS IN ANTICIPATION OF THE GOLD RUN

Goals, Upgrades & repairs for Shutdown 2009

- Bake RF Common and Storage Cavity Sections
- Evaluate new turbos for AGS
- Fine tune remote monitoring and control of bakeouts
- Change and rebuild ion pumps in AGS
- Complete 18 bakeouts in RHIC
- EBIS vacuum system installation

Future plans and upgrades

- Replace PHENIX beampipe with NEG coated Pipe Next Shutdown
- Replace STAR beampipe with NEG coated Pipe 2011
- Implement bakeout for RHIC Polarimeters