

# Linac Status

D. Raparia

Feb. 3, 2015

Time Meeting

# Status

- Linac running very reliably for PP (200 MeV) and BLIP (117 MeV).
- Available beam current for PP  $\sim 700 \mu\text{A}$ , Pol  $\sim 80\%$
- Available average beam current for the BLIP is about  $135 \mu\text{A}$  ( $124 \mu\text{A}$  with PP).
  
- Installed and commissioned 5 kW solid state amplifier in Mod 1.
- Installed and commissioned beam loss monitors for tank 5 to 8.
- Today, installing and commissioning 5 kW solid state amplifier in Mod 2.
- Working on spare Na cell for OPPIS and will be ready by next maintenance day.