

# Linac Status

D. Raparia

Feb. 24, 2015

Time Meeting

# Status

- PP (200 MeV), Available beam current  $\sim 700 \mu\text{A}$ , Pol  $\sim 81\text{-}83\%$
- BLIP running at  $\sim 120 \mu\text{A}$  (117 MeV), Available average beam current is about  $142 \mu\text{A}$  ( $130 \mu\text{A}$  with PP)
- BLIP beam was turned off Sunday Morning at 8:20 AM
- BLIP production restarted on Monday at about 18:00
  
- Installed and commissioned 5 kW solid state amplifiers in Mod 4 ( $\sim 2.25$  Hrs)
- Fault Study for 0.1% beam loss to verify the penetration shields (2 Hrs)
- Compressor failure , (pressure rise Ion source), 5 Hrs