

RACK 13

	qpaic chassis	5.25" = 3u
	gnd current mon chassis	5.25" = 3u
	Timing Resolver	5.25" = 3u
	Terminal Block Board	12.25" = 7u
<p>Top 47.25" (27u) belongs to P.S. Group</p> 	Quench Detector	15.75" = 9u
	Quench Detector UPS	3.5" = 2u
<hr/> <p>Bottom 29.75" (17u) belongs to Instrumentation Group</p> 	EXTRA 4U FOR INSTRUMENTATION GROUP	.7" = 4u
	Power Reset	3.5" = 2u (really closer to 1u)
	Power Reset	3.5" = 2u (really closer to 1u)
	BPM Front End	15.75" = 9u

Total = 77" = 44u
Rack = 77" = 44u

filename: Rack13.skf
4/3/02